EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road & Drains at Royal Enclave Canal Roads in Ward no: 05, Byatarayanapura Sub Division
2	Amount of Work Portion	1754796-00
3	Estimated Cost	S.K. Kesharmully Rs.00 Lakhs
4	Name of contractor	S.K. Kesharmully
5	Agreement No.	178/18-19
6	No. and date under which work order issued	178/18-19, 10-12-2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	08-02-2019
9	Date of receipt of application in the sub division office	08-02-2019
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	56 Days
15	Date of recommending time limit applied for	08-02-2019.
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	— Nil —
20	Whether notice as per clause of contract has been issued.	— No —
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work Undead progress EOT is recomanded for Sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Eot Appeal with penalty Rs. 1385.00

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ